

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
		CLAVERIA						
A90	58	POBLACION	20PCS CULVERT,20 CUBIC MIXED SAND & GRAVEL,& 300 BAGS CEMENT	DL	VERMI COMPOSTING PROJECT	Refer to Mis. Or. Aggies	(*Rehab of Road - 300,000.00?) *Rehab. of Brgy. Road - 400,000.00	For implementation.
A91		GUMAOD	REPAIR OF BRGY. HALL	UF	VERMI COMPOSTING PROJECT	PREPARATION FOR BIDDING	Barangay Hall - 900,000.00	FOR IMPLEMENTATION
A92	*	RIZAL	3 BOX CULVERT FOR THE REPAIR OF THE DAMAGE OF NONGNONGAN CREEK	100% Completed For Inauguration	BAMBI CAB	for Delivery	Improvement of Brgy. Road - 300,000.00 - brgy.covered court	FOR IMPLEMENTATION
A93	*	KALAWITAN	CONSTRUCTION OF BRGY. HALL (Cancelled transferred to Spillway)	Forwarded to 2016	SPILLWAY IN SITIO LIGTACON	Done by MLGU Transferred location to Purok 2 Subject for survey	Spillway - 600,000.00	FOR IMPLEMENTATION @ Purok 2
A94	*	STA. CRUZ	WATER SYSTEM CONSTRUCTION MATERIALS	100% implemented by BLGU	CONSTRUCTION OF COVERED COURT	PREPARATION FOR BIDDING	Continuation of Covered Court - 300,000.00	POW already prepared and ready for released. - VERIFY
B95	*	PUNONG	BRGY. HALL RENOVATION/300K	UF	ROAD CONCRETING	100% DONE BY BRGY. For Inauguration	Road Concreting - 600,000.00	preparation of documents
		AOSKAHOY					Barangay Stage - 300,000.00	Validated, POW and Plan will be prepared by PEO.
		BULAHAN					Covered Court - 1,300,000.00	COMPLETED SEF For Turn-Over
		G PELAEZ					Water System - 300,000.00	validated
		LANISE					Barangay Road - 300,000.00	Validated
		MALAGANA	CONSTRUCTION OF COMMUNITY STAGE PHASE 1	100% COMPLETED - JUNJING	IMPROVEMENT OF BRGY. STAGE	100% Completed by Brgy.	Covered Court Completion- 300,000.00	Validated (For POW and Plan Preparation)
		PANAMPAWAN					Brgy. Stage - 300,000.00	For Validation
		TIPOLOHON					Solar Drier - 300,000.00	Validated
		HINAPLANAN					Solar Drier - 300,000.00	Validated

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
		JASAAN						
96		CORRALES	CONSTRUCTION OF BRGY. STAGE AND IT'S FACILITIES	100% completed-PYRAMID	CONSTRUCTION OF BRGY STAGE P-2	100% completed P2-PYRAMID needs additional funds for completion	Barangay Road Concreting - 300,000.00	For Validation
97		SAN ANTONIO	RENOVATION OF BRGY. STAGE	UF	FARM TO MARKET ROAD SITIO COGON (PURCHASE OF RELOCATION SITE) 4.5 Meters including Shouldering	(100% implemented by BLGU but subject for rectification.) - 100% rectified	Farm to Market Road - 300,000.00	Validated Preparation of POW/PLANS on going
A98	**	UPPER POBLACION	HANGING BRIDGE SITIODUMAGO-OK	NOT YET STARTED-PYRAMID	ROAD CONCRETING ON SITIO MANDANGISIAO	Implementation is on-going.	Road Concreting - 300,000.00	On going
A99	*	SAN NICOLAS	CONSTRUCTION OF WATER WORKS (REBID)	NOT YET STARTED-VINNEX	170 METERS MORE OR LESS NATUBO-SAN NICHOLAS PROVINTIAL ROAD	CANCELLED-REQ.TO PROV'L ROAD - FOR IMPLEMENTATION	Water System - 300,000.00 FOR VAL	For Validation. - ENGR. FLOR JIPOS
A100	*	APLAYA	SOLAR DRYER APLAYA ZONE 1A	Charge transfer from Corrales	CONCRETING DIVERSION ROAD NATIONAL HIGH SCHOOL	100% implemented by BLGU. For Inauguration	Road Concreting - 300,000.00	FOR IMPLEMENTATION
A101		KIMAYA	COMPLETION OF MULTI PURPOSE HALL- (to fund from Villa Covered Court)	Completion of Kimaya Multi Purpose Hall/Covered Court is on-going	ROAD REHABILITATION AT PUROK KIMAMAON & FAUSTINA	CANCELLED	COMPLETION OF COVERED COURT - SUB. FOR TURN OVER	NO PRIORITY PROJ. ONLY COMPLETION OF COVERED COURT 100% COMPLETED
102		DANAO	CONSTRUCTION OF COVERED COURT P1	(100% implemented by BLGU.)	MAINTAINANCE AND CONCRETING OF BRGY. ROADS	100% COMPLETED DONE BY BLGU FOR INAUGURATION	Rehab. of Multi Purpose Training Center- 600,000.00	POW and Plan preparation is still going on by Planning. - FOLLOW UP PLANNING
		CONT. JASAAN						
A103	*	SAN ISIDRO	REHAB OF WATER SYSTEM OR CONSTRUCTION OF INTAKE TANK	Delivered-EBSO	PURCHASE OF RELOCATION SITE FOR THE RESIDENTS	FD- voucher-PTO sig (11-4)(Assessor Office facilitate the purchase.)	Relocation Site - 300,000.00	To be facilitated by Assessors' Office. FOLLOW-UP
104		LUZ BANZON	EVACUATION CENTER	UF	REHAB AND CONCRETING FMR LOCATE AT ZONE 5	CANCELLED	COMPLETION OF COVERED COURT -	100% DONE Sub. For turn-over but documents on process
105	*	SOLANA	GRAVELLING TO UPPER SOLANA TO SITIO LOOC FMR	not accepted by Brgy. Captain-returned OBA.	RIVER CONTROL (SOLANA)	Just awarded to new contractor	Const. of Brgy. Road - 300,000.00	Validated. POW & Plan to be prepared by Mun. Enrgs. Office. - FOLLOW UP Barangay Capt.

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
-----	-------------	--------------	--------------	--------	--------------	--------	--------------	--------

		VILLANUEVA						
106		KIMAYA	ROAD GRAVELLING BRGY.ROSARIO TAGOLOAN- KIMAYA VILLANUEVA	UF				
107		POBLACION 3	BAMBI CAB	Barangay won't accept				
,++		PUROK 1, VILLANUEVA			CAGAYAN TAGOLOAN VILLANUEVA TRANSPORT SERVICE and MPC	FINANCIAL ASSISTANCE- Ready for Released (10/29/15)		
		TAGOLOAN						
B108		SANTA ANA	DREDGE/RECHANELLING OF TAGOLOAN RIVER					100% IMPLEMENTED
B109		ROSARIO	Const. of Solar Drier (Phase 1 & 2)	100% Completed - MIKKIL FOR INAUGURATION	CONSTRUCTION OF 4 CLASSROOM HIGHSCHOOL BUILDING	NYS-PEO to prepare Plan for a 2- storey progressive type building-JUNJING	add to 2017 AIP	
B109A		SANTA ANA	REHABILITATION OF DRAINAGE CANAL OF BARANGAY ROAD, ZONE 1	100% COMPLETED				
		SANTA ANA		Two (2) Multi-Purpose Bldg	On Going		Line Canal Rehab. 600,000.00	100% COMPLETED
B109B		SANTA ANA	PURCHASE OF POLYETHYLENE PIPES	UF			PURCHASE OF POLYETHYLENE PIPES	
		STA.CRUZ			DAY CARE CENTER Php 1,000,000.00	ON GOING		
B109C		BALUARTE	CONSTRUCTION OF SEAWALL - Pyramid	UF			REHAB. OF SEAWALL	100% Completed w/ minor detects & needs for rectification
B109D		GRACIA	PROPOSED ROAD CONCRETING	UF			PROPOSED ROAD CONCRETING	100% Completed w/ minor detects & needs for rectification
B109E		NATUMULAN	PROPOSED ROAD CONCRETING	UF			PROPOSED ROAD CONCRETING	NOT INCLUDED
B109F		POBLACION	CONSTRUCTION OF PERIMENTER FENCE	UF	LOT PURCHASE		CONSTRUCTION OF PERIMENTER FENCE	ONLY ACQUISITION OF LOT ONLY Document on Process

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
B109G		SUGBONGCOGON	REPAIR OF RIC BUILDING	UF	Completion of Health Center	ON GOING	MULTI-PURPOSE HALL	ON GOING MIKKIL
							CONST'N OF PERIMETER FENCE	100% COMPLETED MIKKIL FOR INAUGURATION
		cont. tagoloan						
B109H		MOHON	COMPLETION OF MULTI-PURPOSE	UF			COMPLETION OF MULTI-PURPOSE	ON GOING BY BLGU
B,++		CASINGLOT	CONST'N OF SEAWALL/SHORELINE PROTECTION				CONST'N OF SEAWALL/SHORELINE PROTECTION	100% Completed w/ minor detects & needs for rectification
		OPOL						
110		LUYONGBONBON	COMPLETION OF BRGY. HALL	100% completed-NONABON For Turn-Over	CONCRETING OF ROAD PATHWAY ALONG ZONE 2 & ZONE 3 (F.A)	DL 100% for inauguration	Road Concreting - 300,000.00	For Turn-over 1. Renov. Of Brgy. Hall 2. Inauguration of Road Concreting at Zone 2 & 3
111		BAGOCBOC	FUNDS FOR ECCD BAYUG-BAYOGAN, BAGOCBOC	100% completed-NONABON	CONCRETING OF BRGY ROAD OF SITIO BAYUG-BAYOGAN 500METERS	POW was already reviewed by PEO and released. For Implementation	Day Care Center Phase 2 - 300,000.00	For Validation
B112		TABOC	FOOTBRIDGE CONSTRUCTION ZONE 5 (CANAL OVERLAY)	100% completed NONABON	CONSTRUCTION OF DRAINAGE SYSTEM, PONTACAN	100% completed-NONABON Noted: With some corrections.	Water System - DL - 300,000.00	FOR IMPLEMENTATION
113		MALANANG	IMPROVEMENT AND EXPANSION OF THE BRGY. HALL	UF	2. REHABILITATION OF ZONE 2B CITIHOMES BRGY. BASKETBALL COURT (CONSTRUCTION OF BASKETBALL COURT)	DL - FOR IMPLEMENTATION	Basketball Court & Facilities - 600,000.00	For Validation.
A114	*	NANGCAON	FUND THE SPILL WAY OF FMR ROAD SITIO TAGKULOT-POBLACION	For Evaluation and Qualification by BAC.	CONSTRUCTION OF MINI COVERED COURT	100% - NONABON	Covered Court Phase 2 - 300,000.00 100%	Phase3 funded by BLGU as their counter part
115	**	POBLACION	CONSTRUCTION OF DRAINAGE SYSTEM OF ZONE 1 AND ZONE 2	100 % completed For Inauguration	Original Covered Court Change to Const. of Drainage System Zone 1 & 2	For Implementation. 1. Apply for Membership of Philgeps 2. Preparation of Bids Documents	Drainage Canal - 300,000.00	For validation. - Validated 7/13/2016

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
		cont. opol						
116		LIMONDA	ROAD CONSTRUCTION	Subject for DL. No contractor vie for bidding due to area accessibility- (BELONGS TO ROAD GRAVELLING MAHAYAHAY-LIMONDA)	BAMBI CAB	DONE as per OBA record	Multi-Purpose Hall - 500,000.00	For Validation
117		TINGALAN	BRGY. HALL REPAIR	100% completed-NONABON	ASSISTANCE FOR BOX CULVERT FOR TINGALAN RIVER	FOR IMPLEMENTATION	Day Care Center - 300,000.00	For Validation
118		BONBON	POLYETHELENE HOSE FOR WATER SYSTEM OF ZONE 4 NURSERY & ZONE 8 GUSA	POW was already reviewed by PEO and released.			Water System - 600,000.00	FOR IMPLEMENTATION
119		PATAG	CONSTRUCTION OF SOLAR DRIER AT ZONE 9 KAMINGAWAN	100% completed-NONABON Additioinal funds to complete the Solar Drier	CONCRETING OF PATAG ELEM. SCHOOL FENCING	CANCELLED	Brgy. Roads - 600,000.00	For Validation
120		AWANG			CONSTRUCTION OF COVERED AT ZONE 1 (Phase 1)	100% completed-NONABON	Barangay Hall - 300,000.00	FOR IMPLEMENTATION
121		BARRA	CONSTRUCTION OF COVERED COURT	complete released of Funds	ALREADY TURN-OVER			
,++		AWANG	CONST. OF MULTI-PURPOSE HALL (PHASE 1)	100% completed-Nonabon	CONST. OF MULTI-PURPOSE HALL (PHASE 2)	100% Phase 2 -Nonabon		Additional Funds for Roofing
		IGPIT					Barangay Road - 500,000.00	For Validation.
		EL SALVADOR						
122		COGON	ROAD REHABILITATION	100% COMPLETED NONABON	CONSTRUCTION OF THE MULTI PURPOSE COVERED COURT	100% completed-NONABON	As per verbal instruction of the Governor Covered Court Phase 2 until completion	POW for Governor's Signature ADDITIONAL FUNDS FOR COMPLETION OF THE PROJECT
123		AMOROS	CONSTRUCTION OF FIVE STEPS BLEACHERS	UF	POLYETHELENE PIPES SIZE 1' 5 ROLLS & 1 1/2 5 ROLLS	TURNED-OVER 10-28-15 TO (Pedro sa Baculio)	WATER SYSTEM	DOCUMENTS ON PROCESS (COWD)
A124	**	MOLUGAN	CONSTRUCTION OF THE PUBLIC MARKET	DL - VERIFY Barangay Capt.	ROAD OPENING (NATIONAL HIGHWAY-PINARAGUIT)	DL - VERIFY Barangay Capt.	Public Market - 500,000.00	For Implementation
		cont. el salvador						

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
A125	**	TAYTAY	REHABILITATION OF THE MAINLINE OF THE WATER SYSTEM	FOR INAUGURATION 100%	CONSTRUCTION OF BRGY'S COVERED COURT	100% completed-NONABON	Covered Court - 300,000.00	FOR IMPLEMENTATION
A126		PEDRO SA.BACULIO	1. PIPES 20 ROLLS (NO SIZE INDICATED)	funds from 2015 AMOROS Water System TURNED-OVER 10-28-15	DELIVERED			
A,++	*	PEDRO SA.BACULIO	CONSTRUCTION OF COVERED COURT P-1	100%-NONABON	Construction of Covered Court Phase 2	100% Completed	Const. of Covered Court and Facilities Phase-3 300,000.00	Document on Process
A127	*	KALABAYLABAY	CONSTRUCTION OF FARMERS TRAINING CENTER /COVERED COURTS P1	100% completed-NONABON			Training Center - 600,000.00 CONCRETE - ANN / NEW	Documents On Process FOR IMPLEMENTATION
128		HIMAYA PUROK 2	INSTALLATION OF ELECTRIC LIGHTS	100% completed NONABON FOR Turn-Over	CONSTRUCTION OF COVERED COURT	100% completed-NONABON	300,000.00	ADDITIONAL FUNDS FOR PHASE 3
		ALUBIJID						
A129	*	CALATCAT	BARANGAY STAGE	100% completed (Phase 1)	BRGY. STAGE P2	100 % Completed	Improvement of Brgy. Stage & Multicab - 300,000.00	COMPLETION OF BRGY. STAGE
A130	*	MOLOCBOLOC	ELEVATED WATER TANK	Turned Over 6-10-15-NONABON	CONSTRUCTION OF COVERED COURT	100% completed-NONABON	Covered Court - 300,000.00	FOR IMPLEMENTATION
		LAGUINDINGAN						
A131	*	SINAI	RENOVATION OF DAY CARE CENTER	100% completed - ALREADY TURN OVER	75 ROLLS #1 1/2 & 10 ROLLS #1 1/4. 32 LENGTH 2 1/2 & 169 LENGTH 2" G.I. PIPES.	delivered to the Brgy.	Repair of Brgy. Stage & Facilities	PHILGEPS - For Bidding
132		LIBERTY	EXTENSION OF MULTIPURPOSE BUILDING	Failure of Bidding 2 times Negotiation on Process	CONSTRUCTION OF ZONE 1 DAYCARE CENTER	100% Completed Already Turn-Over	Multi-Purpose Bldg. - 300,00.00	Completion of Multi-Purpose Building
133		LAPAD	SUBMIRSIBLE PUMP & POLYETHELENE (8-27-2014)	Delivered to the Brgy	CONSTRUCTION OF BASKETBALL COURT (8-27-2014)	100% Completed by BLGU JULY 15,2016 For Inauguration		
134		KIBAGHOT	CONSTRUCTION OF TWO (2) UNIT DEEP WELL	Delivered to the Brgy	CONSTRUCTION OF COVERED COURT	100% Completed Phase 1 - June 20, 2016	Covered Court - 600,000.00	Documents on Process
		cont. laguindingan						

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
135		GASI	#1 1/2-10 ROLLS,#2 - 10 ROLLS,#1 1/2 - 5 ROLLS POLYETHELENE	UF	CONSTRUCTION OG BRGY. SOCIAL HALL	Failure of Bidding Schedule for Re-bidding	Multi-Purpose Bldg. - 600,000.00	Documents on Process Subj. for Implementation after liquidation
A136	*	POBLACION	POLYETHELENE PIPES #1/2, #1, #1 1/2	UF	CONSTRUCTION OF EVACUALTION CENTER-COVERED COURT	100% Completed Implemented by BLGU	Evacuation Center/Covered Court - 600,000.00	ON GOING BLGU
137	*	SAMBULAWAN	REHAB OF 2 WATER SOURCE (PUROK 3)	Delivered to the Brgy	REHAB OF WATER PIPELINE OF ZONES 1-4	100% Completed For Inauguration	Improvement of Brgy. Stage & Facilities - 300,000.00	Preparation of Documents
138	*	AROMAHON	REHAB OF WATER SYSTEM	Delivered-EBSO	CONSTRUCTION OF BRGY HALL 1.5M	On Going 7/27/2016	Barangay Hall - 300,000.00	Preparation of Documents
3-Sep		TUBAJON	REPAIR OF BASKETBALL COURT PUROK 2 (9-3-2014)	UF	EXPANSION OF BRGY HALL OF TUBAJON (9-3-2014)	Re-Process of Download Due to Stale Check	Repair of Basketball Court & Fence Change to Water System	For Validation-VERIFY Barangay Capt.
A140	*	MAUSWAGON	CONSTRUCTION OF BRGY, HALL	UF	DRILLING OF ANOTHER SOURCE OF WATER Change to P.E Pipes with 4 steel plates for Reservoir	80% On Going	Multi-Purpose Hall - 600,000.00	After liquidation of 2015 Projet
A,++	*	MOOG			REHAB. OF MULTI-PURPOSE HALL (Special Instruction)	ON GOING Date Started : July 14, 2016	Water System & Renov. Day Care Center- 300,000.00 + 300,000.00	Validated for waterworks: POW&Plan-on-going. Renov. of Day Care Center for validation.
		GITAGUM						
A141	*	C.P. GARCIA	CONSTRUCTION OF THE BRGY'S WATER SYSTEM	ON GOING 16-2016	REHAB OF THE BRGY'S BASKETBALL COURT TAKEN PLAN / POW	Documents On Process	Water System - 200,000.00	For validation.
A142	*	ULAB	CONSTRUCTION OF HEALTH CENTER PHASE 1	Health Center 2016-VINNEX 100%	CONSTRUCTION OF HEALTH CENTER PHASE 2	100% completed by BLGU	Health Center P2- 600,000.00	60% On Going 7/21/2016
143		MATANGAD	CONSTRUCTION OF BRGY. HALL	NOT YET STARTED-VINNEX	BLEACHER FOR THE COVERED COURT	Cancelled No Area	Barangay Hall - 300,000.00	For Validation
B144	*	G. PELAEZ	Drilling of Water System P1	100% COMPLETED	CONSTRUCTION OF COVERED COURT	100% completed-VINNEX	Covered Court - 300,000.00	Plans & POW completed by PEO ready to released to the Barangay Capt. BIDDING - Documents on process for bidding BLGU
A145	*	PANGAYAWAN	CONSTRUCTION OF COVERED COURT (9-19-2014)	Completed June 18, 2016	IMPROVEMENT OF MULTI PURPOSE BUILDING & TREE HOUSES	POW was already reviewed by PEO and released.	Covered Court - 300,000.00 P2 - BLGU	ON GOING

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
		cont. gitagum						
A146	*	POBLACION	CONSTRUCTION OF WATER SYSTEM (P6)	Bid-Feb 11, 2016	REHAB OF WATER SYSTEM (P9)	100% COMPLETED	Basketball Court & Stage - 300,000.00	For validation.
		LIBERTAD						
147		DULONG	CONSTRUCTION OF PUBLIC MARKET	pending due to change Plan-VINNEX	WATER SYSTEM	FD- Pending due to POW (11-4)	Water System - 300,000.00	For Validation
148		GIMAYLAN	REHAB OF BRGY. HALL	100% completed-VINNEX	CONSTRUCTION OF SCHOOL COVERED COURT	SEF	Barangay Hall - 600,000.00	For Validation
149		TANKUB	Rehab. Of Brgy. Hall	100% completed-VINNEX	CONTINUATION OF BRGY.HALL	NEEDS ADDITIONAL FUNDS	Barangay Hall - 600,000.00	For Validation
150		KIMALOK	CONSTRUCTION OF WATER SYSTEM	Turned Over To the Brgy.-AMR TRADING			Water System - 600,000.00	For Validation
151		LUBLUBAN	EXPANSION OF BRGY. HALL/IMPROVEMENT	100% completed-VINNEX	NEEDS ADDITIONAL FUNDS FOR COMPLETION OF IMPROV. OF BRGY HALL		Brgy. Capt. Requested for re-alignment to Brgy. Road.	For Validation
152		POBLACION	CHILDREN PLAYGROUND FACILITIES	UF	BOXING RING STAND	DL - stale check	Water System - 300,000.00	For Validation
153		RETABLO	REHAB PROVINCIAL ROAD	UF	CONCRETING OF BRGY. ROAD, 850m	DL - stale check	Barangay Road - 600,000.00	For Validation
A154	*	SANTO NIÑO	WATER SYSTEM DRILLING 75FT - WATER LEVEL 20FT	Delivered-EBSO	CONSTRUCTION OF COVERED COURT P1	100% mikkil CONST'N	Covered Court P2- 300,000.00	ON GOING NEEDS ADDITIONAL FUNDS FOR P3
155		TAYTAYAN	BRGY. ROAD CONCRETING (REHAB OGUIS ROAD) (9-3-2014)	UF	CONSTRUCTION OF BRGY. HALL (9-3-2014)	DL - stale check	Barangay Hall Phase 2- 600,000.00	POW/Plan preparation upon completion of Phase 1
		INITAO						
156	*	ANDALES	CONSTRUCTION OF COVERED COURT (200T COUNTERPART)	100% completed-VINNEX	CONSTRUCTION OF COVERED COURT P-2)	100% -VINNEX	Covered Court P3 - 300,000.00	FOR IMPLEMENTATION
B157	*	KANITOAN	CONSTRUCTION OF BRGY, HALL	100% completed-VINNEX	CONSTRUCTION OF WATER RESERVIOR	100% FOR INAUGURATION	Barangay Hall Phase 2- 300,000.00	Schedule for Bidding July 27, 2016
B158	*	ALUNA	CONSTRUCTION OF BARANGAY ACCESS ROAD P5 TO P7	UF	REHAB OF WATER SYSTEM	deed of Donation on process	Water System - 300,000.00	On going negotiation of deed of donation
A159	*	CALACAPAN	CONSTRUCTION OF WATER RESERVIOR	100% completed	CONSTRUCTION OF PUBLIC MARKET Phase 1	100% completed-VINNEX	Public Market - 300,000.00	bidded - waiting of deliery of materials

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
		cont. initao						
160		JAMPASON	REHAB OF MULTI PURPOSE HALL	100% 10-23-15-VINNEX	BRGY. ROAD CONCRETING Phase 1	Submitted POW for review 7/7/2016	Road Concreting Phase 2 - 300,000.00	Documents on Going POW received July 20,2016
161		KAMELON	CONSTRUCTION OF MULTI PURPOSE BUILDING	Cancelled	CONSTRUCTION OF 2 CLASSROOM BUILDING	WILL NOT CONTINUE	Multi-Purpose Hall - 900,000.00	For Validation - FOLLOW UP Barangay Capt.
A162	*	OGUIS	CONSTRUCTION OF HEALTH CENTER	NYS- cancel due to area problem & continue 2016-VINNEX	CONSTRUCTION OF ELEVATED RESERVIOR	ON GOING	Improvement to FMR - 600,000.00	Validated. POW will be prepared by PEO. - FOLLOW UP Barangay Capt.
B163	*	PAGAHAN	DRILLING OF WATER SYSTEM/POLYETHYLENE PIPES	Philgeps - Posting	RECONSTRUCTION OF MULTI-PURPOSE HALL	100% Implemented	Multi-Purpose Hall Phase 2- 600,000.00	POSTING PHILGEPS
164	*	POBLACION	CONSTRUCTION OF MATERIAL RECOVERY FACILITY	cancelled & utilized funds in 2016-900T	CONSTRUCTION OF MULTI PURPOSE BUILDING	ON GOING DATE STRATED: MAY 16, 2016	Multi-Purpose Bldg. - 600,000.00	20% ON GOING
165		PUNTACON	CONSTRUCTION OF BRGY. HALL	100% completed-VINNEX	MULTI PURPOSE PAVEMENT (BASKET BALL COURT)	100% FOR Turn-Over	Barangay Hall P2 - 300,000.00	Preparation of POW/PLAN at Planning Division
166	*	SAN PEDRO	IMPROVEMENT OF MULTI PURPOSE BUILDING	100%-VINNEX	WATER SYSTEM RESERVIOR	ON GOING	Multi-Purpose Bldg. - 300,00.00	after liquidation of Water System
B167	*	SINALAC	CONSTRUCTION OF HEALTH CENTER P1	100% 10-23-15-VINNEX	CONSTRUCTION OF HEALTH CENTER P2	Philgeps Posting	Health Center - 300,000.00	POW will be prepared by PEO.
168		TAWANTAWAN	REHAB OF MULTI PURPOSE BUILDING	100% completed-VINNEX	REHAB OF HEALTH CENTER	100% COMPLETED FOR Turn-Over	Improvement of Brgy. Hall P3 - 300,000.00	ON GOING
B169	*	TUBIGAN	REHABILITATION OF BRGY. HALL (7-23-2014)	100% completed-VINNEX For turn-over	CONSTRUCTION OF MULTI PURPOSE BUILDING	100% completed. For Turn-over	Multi-Purpose Bldg. - 300,00.00	FOR IMPLEMENTATION
		NAAWAN						
170		POBLACION	BRGY. HALL EXPANSION	100% completed-VINNEX	SEÑOR CITIZEN PERIMETER FENCE	100% Completed Schedule for Inauguration	Improvement of Brgy. Hall - 300,000.00	Validated. FOR RETRIEVAL of old Plan and POW.
A171	*	LUBILAN	ECCD	C/O SEF	CONSTRUCTION OF MULTI PURPOSE HALL	Purchase House & Lot For Inauguration	Barangay Hall - 600,000.00	
		cont. naawan						

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
B172	*	MAPUTI	RENOVATION OF SESSION HALL	100% completed-VINNEX - Already Turn-Over	RENOVATION OF HEALTH CENTER	FOR IMPLEMENTATION	Footbridge - 300,000.00 CANCELLED ASK FOR RESOLUTION	Validated. But Brgy. Capt. Notify us that Footbridge will be change to lot purchase. Brgy. Captain is advised to submit Resolution. - FOLLOW UP Barangay Capt.
B173		MAT-I	CONSTRUCTION OF WATER SYSTEM	Delivered TO Brgy.- EBSO	CONSTRUCTION OF COVERED COURT-EVACUATION CENTER	June 27 Started almost Completed	Water System - 300,000.00	FOR IMPLEMENTATION Preparation of documents
A174	*	TUBURAN	CONTINUATION OF THE INSTALLATION OF WATER SYSTEM @P5	Delivered	CONSTRUCTION OF BRGY. MARKET	FOR IMPLEMENTATION 1. Documents Preparation 2. Ground prep.	Water System - 600,000.00	POW & PLAN already taken by Brgy.Captain
175		DON PEDRO	CONSTRUCTION OF MULTI PURPOSE HALL/BUILDING	100% completed-VINNEX	REPAIR AND IMPROVEMENT OF ECCD DAYCARE CENTER (9-17-2014)	UF	Multi-Purpose Hall - 600,000.00	Document on Process
176		MAPULOG	IMPROVEMENT OF WATER SYSTEM (P1-P7)	Delivered to the Brgy	CULVERT FOR P-7 & P-5	Completed 5 areas For Inauguration	Evacuation Center - 300,000.00	For Validation
B177	*	LINANGKAYAN	CONSTRUCTION OF ELEM. COVER SHADE	NYS-waiting for Plan Revision-VINNEX REBID	CANAL CONCRETING	100% COMPLETED FOR Turn-Over	Multi-Purpose Bldg. - 600,000.00	ON GOING
A	*	TAGBALOGO					Water System - 600,000.00	For validation.
		PATAG	REPAIR/REHAB BRGY.STAGE	100% 10-30-15 COMPLETED	SUBJ. FOR INSPECTION		Senior Citizen Bldg. - 600,000.00	FOR IMPLEMENTATION

		MANTICAO						
A178	*	PAGAWAN	FINANCIAL ASSISTANCE FOR THE REHAB OF WATER SYSTEM	UF	CONSTRUCTION OF COVERED COURT P1- 300,000.00	100% COMPLETED BY BLGU	Covered Court - 600,000.00	On Going - Curing Time
179		TUOD	CONSTRUCTION OF HIGHSCHOOL BUILDING	CANCELLED	ROAD OPENING OF BRGY TUOD TO BITAHON	100% COMPLETED BY BLGU -FOR INAUGURATION	Barangay Road Opening - 600,000.00	Continuation of 2015 priority proeject for their fuel consumption for Road opening. - FOR IMPLEMENTATION
B180	*	CAMANGA	REHAB OF BARANGAY HALL	100% completed-VINNEX	CONSTRUCTION OF PRESCHOOL BUILDING	UF	Barangay Hall - 600,000.00	FOR IMPLEMENTATION
		cont. manticao						

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
A181	*	PANIANGAN	CONSTRUCTION OF COVERED COURT (PHASE 1)	100% completed-RM MONDARES	CONSTRUCTION OF COVERED COURT (PHASE 2)	100% Completed Phase 2	Covered Court P3 - roofing counter part by MLGU 500,000.00	100% Completed
A,++	*	ARGAYOSO					Water System - 300,000.00	
		BALINTAD					Multi-Purpose Bldg. - 300,00.00	validated POW & PLAN for preparation
		LUGAIT						
B182		UPPER TALACOGON	REHAB OF MINI GYM/COVERED COURT (SEPT. 11, 2014)	100% Completed	REHAB OF BRGY. HALL	FOR TURN-OVER	Manpower Development Center - 300,000.00	NOT THEIR PRIORITY PROJ. AS BRGY. CAPT. ADVICE NEXT PRIORITY PROJECT
A183	*	BIGA	CONSTRUCTION OF HEALTH CENTER (7-23-2014)	90% -VINNEX Lacking Door	RENOVATION OF BRGY. HALL	100% completed by BLGU For Inauguration	Dump Truck - 300,000.00	
B184		KALUKNAYAN	CONSTRUCTION 2 CLASSROOMS OF KALUKNAYAN ELEM SCHOOL	100% completed-VINNEX	COMPLETION OF 2 CLASSROOMS (1.9) SEF	100% - VINNEX - For Turn-Over	Rehab. Senior Citizen Bldg. - 300,000.00	VALIDATED PREPARATION OF PLANS
()		LOWER TALACOGON	8PCS. PUMP WITH DRILLING	UF	RENOVATION OF HEALTH CENTER (9-17-2014)	100% completed-VINNEX - Already Turn-Over	Bambi Cab & Water System - 200K+400K	For validation.
B186		BETAHON	REHAB OF HEALTH CENTER	100% completed-VINNEX FOR Turn-Over	BUDGET FOR THE CONSTRUCTION OF COVERED COURT	Rebid Start - August 1, 2016	Covered Court - 300,000.00	FOR IMPLEMENTATION
B187		POBLACION	DRILLING OPERATION & JETMATIC PUMPS	Delivered to the Brgy	Construction of Canal	Schedule for Bidding last week of July	Road Concreting/Canal - 600,000.00	Follow after implementation Phase 1
B188	*	AYA-AYA	ROAD REHAB (AYA-AYA TO TAMAW) (7-23-2014)	100% COMPLETED - FOR INAUGURATION			Multi-Purpose Bldg. - 600,000.00	FOR IMPLEMENTATION
A189	*	CALANGAHAN	WATER SYSTEM CONSTRUCTION (10-3-2014)	Delivered			Water System - 300,000.00	FOR IMPLEMENTATION Transfer for Relocation Site

UPDATE ON VARIOUS BARANGAY INFRASTRUCTURE PROJECT (C.Y 2014-2015 & 2016 JASAAN - CLAVERIA - LUGAIT) AS OF AUGUST 23,2016

NO.	2016 PRIO.*	MUNICIPALITY	2014 PROJECT	STATUS	2015 PROJECT	STATUS	2016 PROJECT	STATUS
-----	----------------	--------------	--------------	--------	--------------	--------	--------------	--------

2017	2018 - 2019
Completion of Covered Court	

2017	2018 - 2019
Concreting of Volleyball court	continuation of road concreting near plaza at zone 6 & zone 3
1.Secondary PipeLines with in 800meters 2. Continuation of Const. footBridge at Zone 5	Completion of Drainage System at Pontacan Phase 2
Completion of Drainage Canal	

2017	2018 - 2019
Completion of Covered court	1.Const. of 2 bleachers 2. Brgy. Stage
Completion of Multi-Purpose Building	

2017	2018 - 2019
Const. of Multi-Purpose Hall	
Water System	
Const. of Covered Court at Basketball Court	
Completion of Covered Court	

2017	2018 - 2019
Const. of Covered Court Phase 3 - Schedule <u>7/29/2016</u> for Phase 2	Completion of Covered Court
Completion of Covered Court P3 , P4 and P5	

2017	2018 - 2019
Completion of Multi-Purpose Building	

2017	2018 - 2019
Completion of Covered Court P2 and P3	
Covered Court/Multi-Purpose Building	
Completion of Covered court	

2017	2018 - 2019
Completion of Covered Court with Stage	
Const. of Covered Court	
Completion of Concrete Canal and Alley	Improvement of Brgy. Hall tilling, roofing and

2017	2018 - 2019

|